



MEETING # 34 (6/7/23)

The meeting was called to order at 10:30

ATTNEDEES:

Brian Mangan @ KGD

Chris Dias @ Savin

Jim Woodward @ J&M Heating

Joe Tola @ Savin

Nancy Barbera @ Savin

Nick Furtado @ Savin

Ron Lombardo @ Jos. Lomabardo

Jose Castrellon @ Talt Elec.

Nick Piazza @ Piazza

John Piazza @ Piazza

Mike Comerford @ Piazza

Gus Carvajal @Piazza

Fran Bissinger @ Piazza

Paul Gallagher @ BG&A

Michael Pelliccio @YPS

GENERAL:

Piazza stated meeting begin recorded

**All minutes & recordings to date have been
submitted to Savin**

CONSTRUCTION SCHEDULE:

- Schedule No. 11 to be submitted to be uploaded to SE by Piazza.
- It was agreed that ITV still needs to submit their schedule to Talt. It will be incorporated into Update #12.
- Mike Pelliccio asking for new end date. TBD with Schedule 12.
- John Piazza asked when Owner would sign schedule

FIELD COORDINATION:

- Daily Clean-Up-Reminded all contractors
- All steel is up @ CB- Crane work is done
- Masonry work in progress
- Siteworks installed piping. Other work on going
- Lombardo continuing with their work
- Talt continuing with their work
-

COORDINATION DRAWINGS:

- All uploaded to SE

RECORD DOCUMENTS & DAILY FIELD REPORTS:

- All documents are submitted up to date
- Contractors are to submit field reports daily & sign in logs to SE on a weekly basis. All information must be included,
- Subcontractors must be listed also

PERMIT REQUIREMENTS:

- All permits to be given to Savin

2 - `WEEK LOOK AHEAD

- **Talt Elec.**
Roughing
- **Lombardo**
Need lines on floor in bathrooms to rough out
Sprinkler work on going on all floors
- **J&M**
Testing H/W Piping & Insulating
Ductwork
Refrigerant
Condensating
Kitchen Breaching
- **Piazza**
Finishing Community Building
Bolt Decking
Detailing interior @ Academic Building
Installing Stair A
Fireproofing on 2nd floor to start
Continue work @ Stair C
Exterior Framing @ 2nd floor
1st floor sheetrocking
Close up exterior Dens Glass (weather permitting)
Stair B-Wedge Anchors
Permanent Roof @ Academic Building
Button Up Road & Back-Fill
Roofing Contractor back on site

- **CONSTRUCTION OBSERVATIONS:**

KGD stated curved tier seating in Stair E should have a radius. Siteworks stated it was done according to plans. KGD will review & respond accordingly.

SUBMITTALS:

Still some primes have outstanding submittals.

Chris Dias to send out updated submittal exchange log.

- **RFI'S:**

Open: RFI #210 & RFI #214

- **NEW ITEMS:**

Piazza (John) stated the ceramic tile manufacturer is looking for a \$75,000 deposit to start to fabricate the tile. They are a vendor out of the country. John spoke with Anthony Landi several months ago about this issue and stated there was another option and it was less expensive, however the COY stated they wanted what was specified. It was agreed that the sample for that product would be re-submitted to KGD for consideration.

Jose @ Talt stated that Switch Gear was going to be long lead items. Anticipated delivery date of December. He is trying to better that date.

Next Meeting to be Held -6/21/23 @ 10:30 AM