



# AIA<sup>®</sup> Document G716<sup>™</sup> – 2004

## Request for Information (“RFI”)

**TO:**

Brian T. Dunn, AIA  
KG+D Architects, PC  
285 Main Street  
Mount Kisco, NY 10549

**FROM:**

Piazza Inc

**PROJECT:**

Harrison, Town-Village Recreation Center Phase 2  
270 Harrison Avenue  
Harrison, NY 10528

**ISSUE DATE:**

1/20/2025

**RFI No.**

#021

**PROJECT NUMBERS:** 2020-1005 /

**REQUESTED REPLY DATE:**

**COPIES TO:**

**RFI DESCRIPTION:** *(Fully describe the question or type of information requested.)*

It was recently noted during underground piping layout, that the areaway drains appear to be tied into the building foundation drain. Please confirm that it is no longer necessary to connect these to the below slab drain piping to the duplex sump pump.

**REFERENCES/ATTACHMENTS:** *(List specific documents researched when seeking the information requested.)*

**SPECIFICATIONS:** N/A

**DRAWINGS:** P-200A

**OTHER:** Sub Slab Piping

**SENDER'S RECOMMENDATION:** *(If RFI concerns a site or construction condition, the sender may provide a recommended solution, including cost and/or schedule considerations.)*

**RECEIVER'S REPLY:** *(Provide answer to RFI, including cost and/or schedule considerations.)*

Phil Pignatelli


1/20/2025

**BY**

**DATE**

**COPIES TO**

**Note:** This reply is not an authorization to proceed with work involving additional cost, time or both. If any reply requires a change to the Contract Documents, a Change Order, Construction Change Directive or a Minor Change in the work must be executed in accordance with the Contract Documents.



# L.J. COPPOLA INC.

MECHANICAL CONTRACTORS

40 Farrington Road  
Brewster, NY 10509  
(914) 769-7666  
Fax: (914) 769-5141  
Plumbing License No. 750

PLUMBING

H.V.A.C.

PROCESS PIPING

SEWAGE TREATMENT

ESTABLISHED 1972

## REQUEST FOR INFORMATION

**Project:** HARRISON REC CENTER PHASE 2 **Date:** 1/17/25 **Log No.:** LJC# -09

**Drwg.:** P-200A **Spec.:** N/A **Area:** AREAWAY DRAINS

**Directed To:** PIAZZA BROTHERS **Date Required:**

**Impact:** SUB SLAB PIPING

**Regarding:** AREAWAY DRAIN CONNECTIONS

**REQUESTED BY:** S. MCCABE/P. DOLSON **cc:**

### INFORMATION REQUIRED:

It was recently noted during underground piping layout, that the areaway drains appear to be tied into the building foundation drain. Please confirm that it is no longer necessary to connect these to the below slab drain piping to the duplex sump pump.

### RESPONSE:

The area way drains are to be connected to the sump as originally  
 designed. Phase 2 Contractor to disconnect from corrugated pipe.

**RESPONSE BY:**

**RESPONSE DATE:**  **cc:**

**Your response is requested by the date listed above. Failure to respond by this date may delay the project schedule and may have a cost impact.**



