

BULLETIN #001

DATE: 03/02/2022

TO: All Prime Contractors

ATTN: Piazza, Lombardo, J+M, Talt

FROM: Matt King
KG+D Architects

PROJECT: St. Denis Community School

RE: Drawing G002 - Construction Sequencing



Due to the progress of the demolition, we are changing the construction sequencing indicated on Drawing G002 as follows:

- Stage 2 Site Plan now becomes the Stage 1 Site Plan
- Stage 1 Site Plan now becomes the Stage 2 Site Plan

We are directing contractors to proceed on the Community Building as soon as possible, since this is available now. And as soon as the Academic Site is available, you are to proceed on that site, as well.

cc: Yonkers Public School District - John Carr
Savin Engineers - Nancy Barbera
File