

BULLETIN #002

DATE: 04/28/2022

TO: All Prime Contractors

ATTN: Piazza, Lombardo, J+M, Talt

FROM: Matt King
KG+D Architects

PROJECT: St. Denis Community School

RE: Drawing G002 - Construction Sequencing



This Bulletin is being issued as a rescindment of Bulletin #001.

The Academic Building is priority and construction phasing is to be reverted to its original sequence as indicated on Drawing G002.

We are directing all contractors to proceed on the Academic Building as soon as possible. Work on the Community Building is to continue concurrently.

cc: Yonkers Public School District - John Carr
Savin Engineers - Nancy Barbera
File