



AIA[®] Document G716[™] – 2004

Request for Information (“RFI”)

TO:

Brian T. Dunn, AIA
KG+D Architects, PC
285 Main Street
Mount Kisco, NY 10549

PROJECT:

Harrison, Town-Village Recreation Center Phase 2
270 Harrison Avenue
Harrison, NY 10528

FROM:

Gustavo Carvajal
Piazza Inc.
3 W Stevens Ave.
Hawthorne, NY 10532

ISSUE DATE: 10/04/24**RFI No.** 001**PROJECT NUMBERS:** 2020-1005 /**REQUESTED REPLY DATE:****COPIES TO:****RFI DESCRIPTION:** *(Fully describe the question or type of information requested.)*

Attached complete RFI.

REFERENCES/ATTACHMENTS: *(List specific documents researched when seeking the information requested.)***SPECIFICATIONS:****DRAWINGS:****OTHER:****SENDER'S RECOMMENDATION:** *(If RFI concerns a site or construction condition, the sender may provide a recommended solution, including cost and/or schedule considerations.)***RECEIVER'S REPLY:** *(Provide answer to RFI, including cost and/or schedule considerations.)*

Piazza / Hull

10/04/24

BY**DATE****COPIES TO**

Note: This reply is not an authorization to proceed with work involving additional cost, time or both. If any reply requires a change to the Contract Documents, a Change Order, Construction Change Directive or a Minor Change in the work must be executed in accordance with the Contract Documents.

The acoustical block is limited to the second floor starting at 4'-0". The note on A403 that indicates ACMU at the first level is incorrect. The intent of the hatch is to show extents of different colors of paint.

All of the CMU/ACMU is to be painted. All of the normal CMU is ground face. The specified ACMU, "Soundblox" will also accept paint according to manufacturer.



September 17, 2024
438-HCR-PBI-001

Piazza , Inc.
3 W. Stevens Avenue
Hawthorne, NY 10532

Reference: Harrison Rec Center

RFI# Acoustical CMU

Our review of the documents requires clarifications pertaining to the Gymnasium block for type and locations :

- Please confirm that the diagonal hatch represents the location of the Acoustical block. This hatching is consist at the North , South, East and West elevations 4'0" above the track level. However, there is a note on the East and West elevation *without hatch* that notes certain block to be Acoustical below the track elevation. Please clarify.
- Please confirm the finish for **all** block in the Gymnasium is to be plain face to receive paint. All elevations and the finish schedule call out plain CMU in the Gymnasium.

Very truly,
Hull Construction & Restoration Inc.



Mark Petrosino
Project Manager